



MIAMI BEACH

OFFICE OF THE CITY MANAGER

NO. LTC # 305-2006

LETTER TO COMMISSION

TO: Mayor David Dermer and
Members of the City Commission

FROM: Jorge M. Gonzalez, City Manager

DATE: December 12, 2006

SUBJECT: 63RD STREET FLYOVER DEMOLITION/BRIDGE REHABILITATION/INDIAN CREEK RECONSTRUCTION

This letter is to provide you with an update on subject project.

Indian Creek southbound traffic will switch to the East side of the road from 65th Street to 63rd Street effective Wednesday, December 13, 2006. When the switch occurs, the Management of Traffic (MOT) will provide for 3 continuous southbound lanes from the convergence of Abbot Street and Indian Creek Drive to 63rd Street. The original projected completion for this phase of the project was September 2006.

The completion date for the Indian Creek reconstruction is now scheduled for February 10, 2007, when the roadway will be fully operational, with all work on northbound and southbound lanes completed. The original projected completion date was December 15, 2006.

The rehabilitation of the bascule bridge is underway. During the present phase, the contractor is conducting the erection of the northeast and northwest leaves. The erection of the southwest and southeast leaves and respective lane switch is scheduled for the second week of January 2007. The work on the bascule bridge is on time as per the original schedule.

The MOT over the bridge will keep the same configuration with one westbound and one eastbound traffic lanes until the full completion of the project.

The entire project is projected to be finished by June 19, 2007. The original projected date of completion was May 31, 2007.

Please feel free to contact me if you have any questions or concerns.

RSM/FHB/FAV/vm

RECEIVED
2006 DEC 13 AM 11:47
CITY CLERK'S OFFICE