CITY OF MIAMI BEACH Office of the City Manager Department Memorandum No. 225-2004



Date: August 20, 2004

To:

Mayor David Dermer and

Members of the City Commission

From:

Jorge M. Gonzalez

City Manager

Subject:

CIP WEEKLY CONSTRUCTION PROJECT UPDATE

Attached please find the weekly update you have requested for active City of Miami Beach construction projects under the purview of CIP Office.

JMG/JMG/TH/RS/LMC

c: Robert Middaugh Assistant City Manager

OF AUGS AN HO: SO PRICE PROPERTY OF AUGS AN HO: SO PRICE SO PRICE PRICE

CIP - PROJECTS UNDER CONSTRUCTION

2nd Floor Tennant Build-Out completed on August 13, 2004. MBHCC curently occupying the 2nd floor. Re-roofing project is anticipated to be completed in September 2004. Elevator upgrades completed on 8/13/2004. Punch list items remaining. Temporary Certificate of Completion recieved August 13, 2004.	The Scope of Work includes the removal and replacement of the chiller plant, remote condenser unit and two air handling units in the auditorium. Repair and upgrade of (4) Air Handler Units on the second floor, HVAC equipment, duct work, controls, electrical, duct smoke detector, engineering plans at auditorium, demolition of nine (9) existing light fixtures, patch stucco to match existing after demolition.	SOUTH SHORE COMMUNITY CENTER (HVAC UPGRADES INCLUDING 1ST FLOOR HVAC REPLACEMENT/REPAIR, 2ND FLOOR TENANT BUILD-OUT, AND REROOFING)	SOUTH BEACH
Construction is in process, and the project is anticipated to be completed in September, 2004. As of August 6, 2004 building shell is complete, windows and doors installed. Roof tiles, drywall, and interior finishes are scheduled for the week of August 23, 2004.	The project's scope of work includes the demolition of the existing guardhouse and construction of new accessible structure at the Palm/Hibiscus Island entrance, landscape, extension of the existing irrigation system and the installation of electrical conduits for future gated access system.	PALM/HIBISCUS GUARDHOUSE	SOUTH BEACH
Construction mobilization complete. Ongoing construction in several locations.	The Water and Waste Water Pump Station Upgrades project consist of 24 different locations throughout the City of Miami Beach where different types of improvements (depending on the specific site needs), will be performed.	PUMP STATION (CITY WIDE)	SOUTH BEACH
Project currently in permitting process. Pre-construction Community meeting was held on July 29, 2004. Preparatory sewer line work completed on 6th Street and commenced on 8th Street. Affected properties advised. Water main crossing to begin week of August 23, 2004.	DESIGN/BUILD PROJECT. Streetscape improvements along Washington Avenue per Master Plan. Includes Phases I through V. Improvements include sidewalks, curb and gutter, sidewalk lighting, landscaping, median planting, irrigation and median design elements. Work coordinated with water line replacements, upgrades and drainage upgrades.	WASHINGTON AVENUE MASTER PLAN (STH. BEACH, FLAMINGO)	SOUTH BEACH
Project includes planters, landscaping, sidewalk, pavers, and fence. Project completed. Punch list and close out documents are in process. Art work in fabrication.	The project entails improvements to a vacant lot (210 Collins Avenue) to add planting beds accessible to a wide variety of people with disabilities as well as a memorial World War II Art in Public Places components.	VICTORY GARDEN (STH. BEACH, SOUTH POINTE)	SOUTH BEACH
As of August 16, 2004 Fourth floor beams and columns poured, stage rigging installed, ceiling and electrical work in progress. Lobby work being initiatied, pending storefront approval. Water and Sewer taps installed.	The project entails renovations to the Colony Theater to improve theater operations and performance functions, and provide renovations to comply with ADA Title III requirements.	COLONY THEATER (STH. BEACH, CITY CENTER)	SOUTH BEACH
UPDATE WEEK AUGUST 16-20, 2004	PROJECT DESCRIPTION	NAME	DISTRICT

Project 25% complete. Tentative completion Spring of 2005. Currently changing to a J.O.C construction contractor.	Renovation and ADA improvements to restrooms, doors, door hardware, and box offices.	CONVENTION CENTER IMPROVEMENTS (MIDBEACH, CITY CENTER)	MIDDLE BEACH
As of August 18, 2004 contractor installing plant materials and completing traffic calming features on the South side of Street. Scheduled next week to complete planters and balance of plant material. "No Parking" signs placed on North Side of street to alleviate community concerns.	42nd Street Streetscape Project is to provide a buffer between the residential area to the North and the commercial uses to the South. It includes a new water main, construction of traffic calming structures, grading of swales, repaving, pavement re-striping, installation of planters, sodding and landscaping.	42 ND STREET STREETSCAPE (MID-BEACH, NAUTILUS)	MIDDLE BEACH
Phase I – Substantially complete. City currently working to achieve final completion remaining items include architectural fins, and fire access modifications. Phase II – Additional enhancements are being studied with community members.	Improvements to the community center per the City of Miami Beach Parks Master Plan, 1996. Phase I - New ice rink and exterior bathroom renovation. Phase II - Reconfigured main entrance to the Youth Center, interior renovation and redesign on first floor and mezzanine, new ADA-required elevator, and a gymnastics center.	SCOTT RAKOW YOUTH CENTER (MID-BEACH, BAYSHORE)	MIDDLE BEACH
Clubhouse building expected to be substantially complete by September of 2004. Current State environmental permitting issues may delay completion of the maintenance building (related to drainage wells). Two golf course restrooms with rain shelters are approximately 95% complete. North restroom to open in September, 2004, South restroom in October 2004.	New construction of clubhouse, maintenance building, restrooms, and rain shelters.	MIAMI BEACH GOLF CLUBHOUSE & MAINTENANCE BLDG (RESTROOM)	MIDDLE BEACH
As of August 16 construction mobilization complete, Soft dig utility locations done. Awaiting for FPL clearance letter before proceeding with work. Work will include removal of 2 ductbanks and an abandoned 16" water main.	The Scope of Work includes the construction of a new water booster pump station with two (2) 250-HP pumps, motors, variable frequency drives, electrical controls, emergency generator connections, control panels, HVAC system, all housed in a two-story structure with aluminum framed storefront window system, and remote connections through SCADA circuits to the Central Office Control Room at the Public Works Operations Yard, located at 450 Dade Blvd. The Project also includes installation of approximately 325 linear feet of 30-inch pipe, site landscaping; a 20-inch diameter water main, to be suspended along the north side of the MacArthur Causeway for an approximate distance of 2,600 linear feet, where it will connect to the City's existing water distribution system at the intersection of West Avenue.	NEW 20-INCH WATER MAIN ON MACARTHUR CAUSEWAY & TERMINAL ISLAND WATER BOOSTER PUMP STATION (STH. BEACH, TERMINAL (SLAND)	SOUTH BEACH
Landscape installed. Project close-out expected in September 2004.	Drainage, sidewaik, landscaping, parking, roadway improvements 1400- 1600 Bay Rd.	BAY ROAD	SOUTH BEACH
UPDATE WEEK AUGUST 16-20, 2004	PROJECT DESCRIPTION	NAME	TOIRTRICT

Major Youth Center work completed. Addressing punch list items. Awaiting final Certificate of Occupancy	Renovation of the 17.22-acre park per 1996 City of Miami Beach Parks Master Plan, including: new recreation center; new tennis center; community center; tennis court replacement; new basketball courts; new shuffleboard courts; new ball field and dugouts; new park entries; security lighting; new playground equipment; signs; furnishings; fencing; landscape; and irrigation.	NORTH SHORE PARK & YOUTH CENTER (NTH. BEACH, NORTH SHORE)	NORTH BEACH
Roofing completed, historical ornament in construction	Re-roofing of existing Club House	NORMANDY GOLF COURSE CLUB HOUSE RE-ROOFING	NORTH BEACH
New JOC contractor procurred for Site clean-up has been completed. Working with Surety to evaluate claim. Pool estimated to be completed by February 2005	Renovation of the 3.60-acre park per 1996 City of Miami Beach Parks Master Plan, including: new pool facility, locker rooms; new recreation center on first floor; shade pavilions; field renovation; multi-purpose court; gated park entries; promenade; court, field, and security lighting; new tot lot; furnishings and signage; landscaping; and irrigation. On-street parking reconfiguration on Trouville Esplanade and Rue Granville to be coordinated with the Normandy Isle Streetscape Phase II project.	NORMANDY ISLE PARK & POOL (NTH. BEACH, NORMANDY ISLE)	NORTH BEACH
Project 30% complete. Tentative completion Fall 2004. As of August 7, 2004, Contractor doing demolition work of first floor lobby restrooms	ADA and Interior Improvements. Renovation of restrooms, dressing rooms, main lobby galleries and entranceways including extension of balcony. Installation of ADA compliant doors & hardware, ADA lift, and exterior ADA ramp. Box Office renovations (ADA compliant ticket window, media desk, brochure rack, poster displays, storefront interior doors at entrance, wall and ceiling treatments). Patrons Lounge renovations. Electrical and lighting improvements.	JACKIE GLEASON THEATRE OF THE PERFORMING ARTS	MIDDLE BEACH
August 18, 2004 storage tanks are in service. Currently the old tank has been demolished. Tank base area to be filled and graded. Final inspection and close-out underway.	Replace existing water storage tanks and pumping station.	25TH STREET WATER STORAGE TANKS AND PUMPING STATION	MIDDLE BEACH
As of August 18, 2004 contract executed. Contractor preparing schedule. Requisition being processed. Notice to Proceed to be issued upon approval of requisition. Construction to commence in September, 2004.	Fire Station No. 2 consists of the construction of a new 3-bay Fire Station, with living quarters, and the City Emergency Operations Center. The full historic restoration of the existing Fire Station Building for use as Fire Department Administrative Offices. The Fire Station and Public Works Yard entrance is also being redesigned.	FIRE STATION #2 (MID- BEACH, BAYSHORE)	MIDDLE BEACH
Project expected to be substantially complete in August 2004.	Construction of a new state of the art 42,000 s.f. regional library on 22nd Street in the Collins Park Cultural Area.	MIAMI BEACH REGIONAL LIBRARY (MID-BEACH, CITY CENTER)	MIDDLE BEACH
UPDATE WEEK AUGUST 16-20, 2004	PROJECT DESCRIPTION	NAME	DISTRICT

As of August 9 contractor continues structural repair. Expected completion October 2004.	Structural repairs and maintenance through-out parking garage. Roof membrane and drainage repairs. Also includes electrical and railing reinforcement.	17TH STREET PARKING GARAGE (STRUCTURAL REPAIRS & MAINTENANCE)	CITYWIDE/ PARKING
Repairing ornamental details in garage	Structural and non-structural detail demolition and repairs to garage. Electrical work also included in scope of work.	13TH STREET PARKING GARAGE	CITYWIDE/ PARKING
Landscaping and irrigation completed. Final inspections in process.	New parking lot. Includes landscape, irrigation, sidewalk, and new electrical service.	BYRON AND 71ST STREET (SURFACE LOT)	CITYWIDE/ PARKING
New contamination catch basin programed to be completed in August 2004.	Renovation of city parking lot at 7200 Collins Avenue. Project included a general upgrade of surface lot, new landscaping, irrigation, illumination, and sidewalk ADA compliance.	7200 COLLINS AVENUE (SURFACE LOT 9B)	CITYWIDE/ PARKING
As of August 18, 2004 permit review by building department complete. Awaiting construction documents from consultant. Expected start of construction September 2004.	Construction of new structure	North Shore Park- Concession Stand	NORTH BEACH
Demolition of existing structure completed. Seawall construction to begin week of August 23, 2004. Ground breaking ceremony scheduled for September 10, 2004.	Construction of new 3 bay fire station with living quarters for 12 people and repair of existing seawall	Fire Station 4 & Seawall	NORTH BEACH
As of August 18, 2004 preparing budget and scope of work to provide structure for mosaic.	Art-in Public places Mosaic	Beatles Mandala	NORTH BEACH
As of August 18, 2004 preparing demolition budget and submittals. Scheduled for HPB Cof A in October 2004.	Demolition of two existing structures	Altos del Mar Park	NORTH BEACH
Phases I and II Improvements are completed; As of August, 2004 permit review by building department complete. Phase III demolition to begin late August 2004 and new construction to begin October 2004. Phase IV Joint work with County and City being prepared.	Renovation of the 34.61-acre passive park per 1996 City of Miami Beach Parks Master Plan. Project is divided into 5 phases. Phase I includes selective clearing of exotic vegetation; landscaping with new native vegetation species between the back dune and coastal hammock areas; and irrigation. Phase II includes: 15' wide paved pathway, entry walls, pavers at the entrance at 79th and 85th Streets, security lighting, vita course replacement/restoration, and park furnishings. Phase III includes: restroom renovations (3), renovation of 2 existing shade pavilions, concession restoration, North and South wall sign, new tot lot, and signage. Phase IV includes: construction of the combined Miami-Dade and CMB Parks and Recreation Maintenance Facility. Phase V includes: construction of new recreation and interpretive nature center to provide facilities to support the Sea Turtle Hatchery Program and other program components; plaza at the nature center; and renovation of the south parking lot. Phases IV and V remain unfunded.	NORTH SHORE OPEN SPACE PARK & NATURE CENTER (NTH. BEACH, NORTH SHORE)	NORTH BEACH
UPDATE WEEK AUGUST 16-20, 2004	PROJECT DESCRIPTION	NAME	DISTRICT