

**CITY OF MIAMI BEACH**  
**Office of the City Manager**  
**Letter to Commission No. 132-2005**

---



**To:** Mayor David Dermer and  
Members of the City Commission

**Date:** May 19, 2005

**From:** Jorge M. Gonzalez  
City Manager

**Subject: CIP BI-WEEKLY CONSTRUCTION PROJECT UPDATE**

Attached please find the bi-weekly update you have requested for active City of Miami Beach construction projects under the purview of CIP Office.

JMG/BECH/KKM

Attachment

c: Robert Middaugh, Assistant City Manager  
Tim Hemstreet, Acting Assistant City Manager  
Jorge Chartrand, Acting CIP Director

RECEIVED  
05 MAY 24 PM 3:25  
CITY CLERK'S OFFICE

# CIP - PROJECTS UNDER CONSTRUCTION

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS MAY 9 - MAY 19, 2005
SOUTH BEACH	COLONY THEATER (SOUTH BEACH, CITY CENTER)	The project entails renovations to the Colony Theater to improve theater operations and performance functions, and provide renovations to comply with ADA Title III requirements.	Ceiling and electrical work in progress. Lobby work progressing, storefront installed, auditorium lighting in progress, elevator installation in progress, inspections pending. Sidewalks poured, contractor completing exterior painting. Additional \$1.03 million in appropriations were obtained during the March 16, 2005 Commission meeting to complete project. Substantial completion expected August 10, 2005.
SOUTH BEACH	WASHINGTON AVENUE MASTER PLAN (SOUTH BEACH, FLAMINGO)	Design/Built Project. Streetscape improvements along Washington Avenue per Master Plan. Includes Phases I through V. Improvements include sidewalks, curb and gutter, sidewalk lighting, landscaping, median planting, irrigation and median design elements.	Project currently in permitting process. Partial NTPs have been issued for adjacent work on water mains and sanitary sewer crossings. Water main crossings began week of August 23, 2004. Water main work at 15th Street north to 16th Street commenced on 12/1/04. Affected properties advised. Water line work from 15th to 16th Street, 8th, 9th, 10th, 11th and 12th Streets side roads impacted by connections of new water mains complete. Storm water work began March 30, 2005 between 10th and 11th Streets on west side. Affected business community advised. Full MOT to be in place by May 9, 2005. Affected blocks notified. 16th Street to Espanola Way and 11th Street to 8th Street on east side.
SOUTH BEACH	PUMP STATIONS (CITY WIDE)	The Water and Waste Water Pump Station Upgrades project consist of 24 different locations throughout the City of Miami Beach where different types of improvements (depending on the specific site needs), will be performed.	Construction mobilization complete. Ongoing construction in several locations such as pump stations 10, 29, 1, 11, 24, 28, etc. Pump station 1 on Jefferson and 11th on line. Pump Station 28 on Sheridan and 28th Street is now underway, partial closures of Pine Tree south bound will be expected. Pump station 21 in Normandy Isle started. City parking lot behind bank is temporarily closed. Affected community advised. Pump Station 15 on La Gorce Dr. near the intersection of Pine Tree Dr. work completed on traffic lanes. The HOA was notified prior to the start of the project. Work on Pump Station 10 on Belle Island will begin soon, no traffic disruptions are expected. Community meeting to present South Pointe booster pump station was held on April 28, 2005.
SOUTH BEACH	PALM/HIBISCUS GUARDHOUSE	The project's scope of work includes the demolition of the existing guardhouse and construction of new accessible structure at the Palm/Hibiscus Island entrance, landscape, extension of the existing irrigation system and the installation of electrical conduits for future gated access system.	The substantial completion walk through was performed on 11/3/04, punch list items are complete. Final CO obtained January 11, 2005. At the HOA's request, the adjacent building that houses the FPL transformer was painted to match new Guardhouse. Placement of a regulatory sign "Trucks use Right Lane" (while the EDAW Island Enhancement Project is in design) was rejected by the HOA. CIP has presented a conceptual sketch for modification of the entrance to the County Traffic Engineering Division for review. The project has been transferred to PWD to complete new entrance.
SOUTH BEACH	BAY ROAD	Drainage, sidewalk, landscaping, parking, roadway improvements 1400-1600 Bay Rd.	FPL provided power to pump station week of 10/11/2004. Delayed due to hurricanes. FDEP permit received 11/3/04. Substantial completion walkthrough will be performed when Pump station is fully operational. Correspondence from Engineer of Record received on 12/27/04 presenting short and long term alternative solutions to operate the Pump station. Decision to use only 1 pump at a time agreed to, waiting to finalize costs/design with engineer. Expect completion by June 2005.
SOUTH BEACH	LUMMUS PARK & FACILITY IMPROVEMENT	The overall Scope of Work includes the widening of the existing 5' wide sidewalks to 10' wide along Ocean drive from 5th Street to 14th Lane, Curb and Gutter replacement, irrigation, Landscaping, and utilities adjustment, demolition of the existing, and construction of a new restroom facility at 14th Street. The sidewalk work will be built in two Phases, Phase I will be 5th to 10th Street, Phase II - 11th Street to 14th Lane. Within the phases, the work will be limited to two (2) block segments with beach access at each street end. The restroom construction is isolated and will run concurrently with both phases.	The Contractor was issued a Notice to Proceed on 9-7-04, and mobilized on 9-20-04. The sidewalk widening from 5th Street to 14th Lane is complete and open to pedestrian traffic. A Certificate of Appropriateness for Demolition of the 14th Street Restroom Facility was obtained at the 12-08-04 Commission meeting. Temporary restrooms are provided. The existing restroom structure has been demolished and the site is being prepared for the new facility. Construction of the new restroom is underway.

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS MAY 9 - MAY 19, 2005
SOUTH BEACH	NEW 20-INCH WATER MAIN ON MACARTHUR CAUSEWAY & TERMINAL ISLAND WATER BOOSTER PUMP STATION (SOUTH BEACH, TERMINAL ISLAND)	The Scope of Work includes the construction of a new water booster pump station with two (2) 250-HP pumps, motors, variable frequency drives, electrical controls, emergency generator connections, control panels, HVAC system, all housed in a two-story structure with aluminum framed storefront window system, and remote connections through SCADA circuits to the Central Office Control Room at the Public Works Operations Yard, located at 450 Dade Blvd. The Project also includes installation of approximately 325 linear feet of 30-inch pipe, site landscaping, a 20-inch diameter water main, to be suspended along the north side of the MacArthur Causeway for an approximate distance of 2,600 linear feet, where it will connect to the City's existing water distribution system at the intersection of West Avenue.	Contractor working on the mezzanine slab and will begin work at night time under the MacArthur Causeway bridge in order to add the new water line, this work involves partial closures of the McArthur Causeway at night, specifically the north lane west bound.
SOUTH BEACH	JACKIE GLEASON THEATRE OF THE PERFORMING ARTS	ADA and interior improvements. Renovation of restrooms, dressing rooms, main lobby galleries and entrances including extension of balcony. Installation of ADA compliant doors & hardware, ADA lift, and exterior ADA ramp. Box Office renovations (ADA compliant ticket window, media desk, brochure rack, poster displays, storefront interior doors at entrance, wall and ceiling treatments). Patrons Lounge renovations. Electrical and lighting improvements.	This phase of project is 99% complete. Phase I - TCC was obtained prior to ribbon cutting ceremony on December 10, 2004. Final CC expected by June 2005. A/E working on plan revisions / clarifications per Building Dept. comments. Minor ADA compliance issues remain to be completed.
SOUTH BEACH	CONVENTION CENTER IMPROVEMENTS (CITY CENTER)	Renovation and ADA improvements to restrooms, doors, door hardware, and box offices.	Group A is 99% complete (Final CC expected May 2005). Group B restrooms commenced renovation February 2005 with work progressing on Halls A, B, C, D and two lobby restrooms. Tentative Substantial Completion is expected by July 2005 and final completion by early Fall 2005.
MIDDLE BEACH	MIAMI BEACH GOLF CLUBHOUSE & MAINTENANCE BLDG (RESTROOM)	New construction of 10,000 square foot clubhouse, 3,000 square foot maintenance building, two free standing restrooms with rain shelters.	Contractor has passed most final inspections, and has applied for a Temporary Certificate of Occupancy for the Clubhouse building. TCO is expected this week or early next week. Subsequent to TCO, parks will require approximately 3 weeks to move in, and set up their operations prior to opening to the public. Final completion of the maintenance building is currently delayed due to State environmental permitting requirements related to the on-site drainage well, however, the contractor is moving forward with all other work with the exception of the well. North restroom is in operation. Contractor is completing electrical work to power the South restroom, which is expected to be completed shortly after the Clubhouse building.
MIDDLE BEACH	SCOTT RAKOW YOUTH CENTER (MID-BEACH, BAYSHORE)	Improvements to the community center per the City of Miami Beach Parks Master Plan, 1996. Phase I - New ice rink and exterior bathroom renovation. Phase II - Reconfigured main entrance to the Youth Center, interior renovation and redesign on first floor and mezzanine, new ADA-required elevator, and a gymnastics center.	Phase I - City is currently working to achieve final completion of remaining items and issuance of a final certificate of occupancy. The Contractor is continuing the technical process of troubleshooting and testing the HVAC system inside the Ice Rink to improve humidity levels. A notice to proceed for construction of the architectural fins on the face of the new building was issued on 01/20/05. Staff is coordinating Phase II, which includes the renovation of the youth center, a new play field and possible parking lot expansion. Staff is also currently evaluating several options to bring a new A/E on board for Phase II.

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS MAY 9 - MAY 19, 2005
MIDDLE BEACH	42 <sup>ND</sup> STREET STREETSCAPE (MID-BEACH, NAUTILUS)	42nd Street Streetscape Project is to provide a buffer between the residential area to the North and the commercial uses to the South. It includes a new water main, construction of traffic calming structures, grading of swales, repaving, pavement re-stripping, installation of planters, sod and landscaping.	Project is substantially complete. A few minor punch list items remain, consisting of replacement of a few dead trees, and installation of detectable warning at the ADA ramps. Staff met last week with engineer of record, and a final inventory of unfinished items is expected to be issued in the next two weeks. If the Contractor is unable to complete these items, the City may utilize funds retained to complete the work with another contractor.
MIDDLE BEACH	MIAMI BEACH REGIONAL LIBRARY (MID-BEACH, CITY CENTER)	Construction of a new state of the art 42,000 s.f., regional library on 22nd Street in the Collins Park Cultural Area.	A final Certificate of Occupancy for the new Library was issued on November 8, 2004. City turned over the facility to the Miami-Dade County Public Library System on December 6, 2004. CIP staff is coordinating a few remaining improvements required by the County, consisting of modifications to the front entrance roof drain, and the addition of two handrails. Work on the front entrance roof drain began this week, and is expected to be completed within three to four weeks. CIP Office is also in the process of reviewing a request for additional compensation submitted by the Contractor at the end of the job. A recommendation on this request is expected to be ready in June 2005.
MIDDLE BEACH	FIRE STATION #2 (MID-BEACH, BAYSHORE)	Fire Station No. 2 consists of the construction of a new 3-bay Fire Station, with living quarters, and the City Emergency Operations Center. The full historic restoration of the existing Fire Station Building for use as Fire Department Administrative Offices. The Fire Station and Public Works Yard entrance is also being redesigned.	Notice to proceed was issued on January 20, 2005, allowing the contractor to mobilize and commence construction activities. Construction of the temporary parking lot is complete. Demolition of above and below ground infrastructure within new building footprint is complete. Pile foundation construction is complete. The first three drainage wells have been constructed, and work is underway on one remaining well. The shell contractor has mobilized and work is underway on the grade beams.
MIDDLE BEACH	25TH STREET WATER STORAGE TANKS AND PUMPING STATION	Replace existing water storage tanks and pumping station.	Contractor has finished all physical work, and is closing out all permits.

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS MAY 9 - MAY 19, 2005
NORTH BEACH	NORMANDY ISLE PARK & POOL (NORTH BEACH, NORMANDY ISLE)	Renovation of the 3.60-acre park per 1996 City of Miami Beach Parks Master Plan, including: new pool facility, locker rooms, new recreation center on first floor, shade pavilions, field renovation, multi-purpose court, gated park entries, promenade, court, field, and security lighting; new tot lot, furnishings and signage, landscaping; and irrigation. On-street parking reconfiguration on Trouville Esplanade and Rue Granville to be coordinated with the Normandy Isle Streetscape Phase II project.	On January 21, 2005, the Surety answered the City's second demand letter stating they will honor the contract and the warranty. A site meeting was held on February 3, 2005 to coordinate efforts to create new invitation to bid package for construction. The park and pool projects are being separated and project timelines for each are being developed. JOC Contractor mobilized on April 4, 2005 to commence with site grading scope on the park portion. On 4/20/05, the City Commission approved two resolutions: 1.) Appropriation of different funds to continue with the construction of the park portion and 2.) Authorization to complete the pool portion independently from the claim to the Surety company with the appropriation of different funds. On May 17, 2005, the Administration executed the Notice to Proceed to immediately initiate site drainage, multi-purpose courts, west parking lot, irrigation and underground electrical conduits installation, while the rest of the park portion scope is being priced (fencing, sidewalks, etc.).
NORTH BEACH	NORTH SHORE PARK & YOUTH CENTER (NORTH BEACH, NORTH SHORE)	Renovation of the 17.22-acre park per 1996 City of Miami Beach Parks Master Plan, including: new recreation center, new tennis center, community center, tennis court replacement, new basketball courts, new shuffleboard courts, new ball field and dugouts, new park entries, security lighting, new playground equipment, signs, furnishings, fencing, landscape, and irrigation.	Youth Center work completed. Addressing ADA compliant punch list items. JOC Contractor is in process of applying for permit at the City's Building Department to complete the scope included in the punch list with the purpose to obtain final Certificate of Occupancy. Mobilization is scheduled for the beginning of June 2005.
NORTH BEACH	NORTH SHORE OPEN SPACE PARK & NATURE CENTER (NORTH BEACH, NORTH SHORE)	Renovation of the 34.61-acre passive park per 1996 City of Miami Beach Parks Master Plan. Project is divided into 5 phases. Phase I includes selective clearing of exotic vegetation, landscaping with new native vegetation species between the back dune and coastal hammock areas; and irrigation. Phase II includes: 15' wide paved pathway, entry walls, pavers at the entrance at 79th and 85th Streets, security lighting, via course replacement/restoration, and park furnishings. Phase III includes: restroom renovations (3), renovation of 2 existing shade pavilions, concession restoration, North and South wall sign, new tot lot, and signage. Phase IV includes: construction of the combined Miami-Dade and CMB Parks and Recreation Maintenance Facility. Phase V includes: construction of new recreation and interpretive nature center to provide facilities to support the Sea Turtle Hatchery Program and other program components; plaza at the nature center; and renovation of the south parking lot. Phases IV and V remain unfunded.	Phases I and II improvements are complete. As of August, 2004 permit review by building department complete. Phase III demolition completed on November 18, 2004 and new construction price proposal received on January 5, 2005. Proposal was evaluated by A/E and Program Manager and accepted by the City. Notice to Proceed with pre-construction activities was issued on 3/11/05. Construction commenced on April 11, 2005 with the removal of invasive planting species in preparation of all work in Phase II.
NORTH BEACH	ALTOS DEL MAR PARK	Demolition of two existing structures.	HPB approved the Certificate of Appropriateness for Demolition at its October 12, 2004 meeting. The City Commission approved the demolition at the December 8, 2004 public hearing. Demolition pricing was submitted by JOC and accepted by the City on 3/23/05. Demolition permit is being processed. Mobilization to start demolition is scheduled for mid-May 2005. Currently the City is negotiating the Planning/Design/Construction Administration agreement with the consultant.

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS MAY 9 - MAY 19, 2005
NORTH BEACH	BEATLES MANDALA	Art-in Public places Mosaic.	Request for Proposal to JOC Contractor issued on August 28, 2004. Preparing budget and scope of work to provide structure for mosaic. Project being priced for construction.
NORTH BEACH	FIRE STATION 4 & SEAWALL	Construction of new 3 bay fire station with living quarters for 12 people and repair of existing seawall.	Demolition of existing structure complete. Seawall construction mobilized on September 23, 2004. delayed due to hurricanes. Seawall repairs are ongoing with rip rap installation being the last activity. Scope scheduled to be completed by May 2005. Second Notice to Proceed for the Fire Station was issued on November 15, 2004. Contractor has completed the concrete pour on grade beams and stem walls and initiated compaction of soil to prepare for pouring of the concrete grade slab. Civil work, including water, irrigation and fire line connections is well underway. Due to non conforming work, some corrections were required and addressed, affecting the schedule of the construction of building by approximately 45 days. Contractor submitted a recovery planschedule for the City and it's Consultants to review and is already working extended hours and on Saturdays.
CITYWIDE/ PARKING	17TH STREET PARKING GARAGE (STRUCTURAL REPAIRS & MAINTENANCE)	Structural repairs and maintenance through-out parking garage. Roof membrane and drainage repairs. Also includes electrical and railing reinforcement.	Painting is progressing on the east and central isles for the 1st and 2nd floors. Permitting is in progress for the exterior repairs, this will affect the perimeter streets adjacent to the Parking Garage. Second floor perimeter chain link fence will be replaced with a post tension barrier, work will begin soon, partial closures of the second floor are expected.
MIDDLE BEACH	MAURICE GIBB MEMORIAL PARK	A memorial dedicated to Maurice Gibb. Consists of a signage structure made of granite with the lettering "Maurice Gibb Memorial Park" on it. Also a Mosaic flooring made of three different colors (blue, red and yellow) with a bronze plaque imbedded in the center.	Concrete plaza poured, mosaic tile will be placed next week as well as the demolition of the existing sign on the south east corner of the park
CITYWIDE/ PARKING	1679 LENOX AVENUE, SURFACE LOT 10A	Surface lot upgrades including exfiltration trench, planters, landscaping, electrical, new striping and asphalt.	Surface parking lot is closed. Electrical underground, exfiltration system and irrigation complete. Concrete will begin soon. Surface lot will remain closed until August.